



**Public Facilities Department – Construction
Permanent Public Building Committee
Town of Needham**

500 Dedham Avenue
Needham, MA 02492
781 455-7550
781 453-2510 fax

Project Update to School Committee

Project: Sunita L. Williams Elementary School (MSBE Name: Hillside)

Date: December 22, 2017

1) CONSTRUCTION UPDATE

- Conservation inspection of erosion control completed. No issues.
- Building Permit issued
- Site contractor mobilized
- Site stripped of loam and subsoil
- Importing and placement of structural fill ongoing
- Drainage material deliveries ongoing
- Foundation work starting - 12/18/17
- Demo of 45 Sunset scheduled for last week in December
- First delivery of rebar - 12/18/17
- First footing pour - 12/20/17

2) SITE PHOTOS – Start of Excavation on Site – View NW



Processing Topsoil – December 2017





Tapping Existing Main for New Water Service
2017.11.30



Importing Structural Fill at North End of Site
2017.12.05



Removal of Unsuitable Soil East of Pond
2017.12.07



Spreading Imported Structural Fill
2017.12.07



Looking North at Unsuitable Soil Removal East of Pond
2017.12.07

First Concrete pour – NW Corner of Building – 12/20/2017



